

Safety & Performance Checklists (Bathroom)

Attach these to RFQs and submittal packages so bidders and factories price the same scope.

A) Waterproofing QA (Before Tile)

Check	Item / Criteria	Record / Notes
<input type="checkbox"/>	Substrate prepared per mfr (clean, flat, dry)	
<input type="checkbox"/>	Membrane type: sheet / liquid; ANSI A118.10 compliant recorded	
<input type="checkbox"/>	Corners, niches, penetrations, curbs: preformed corners/collars or reinforced fabric installed	
<input type="checkbox"/>	Overlaps/thickness meet mfr TDS (record wet/dry mils for liquid systems)	
<input type="checkbox"/>	Continuous waterproofing across floor-to-wall transitions	
<input type="checkbox"/>	Shower floor slope to drain verified prior to membrane (target 1/4 in per ft; note actual _____)	
<input type="checkbox"/>	Flood test performed ≥ 24 hours after cure; start/end times recorded	
<input type="checkbox"/>	Flood test pass (no drop, no leaks) - photos archived	
<input type="checkbox"/>	Supervisor sign-off: name/date _____	

B) Ventilation QA (At Rough-In/Final)

Check	Item / Criteria	Record / Notes
<input type="checkbox"/>	Fan selected to meet code minimum (50 cfm intermittent or 20 cfm continuous) or project ACH target	
<input type="checkbox"/>	Duct sized/routed per mfr; runs short/straight; smooth transitions; backdraft damper installed	
<input type="checkbox"/>	Termination to exterior with proper hood; no attic/indoors discharge - photo archived	
<input type="checkbox"/>	Field-measured airflow at grille: _____ cfm (target _____ cfm)	
<input type="checkbox"/>	Sound rating (sones or dB) recorded; boost/humidity/timer controls functional	
<input type="checkbox"/>	Circuiting and labeling complete; as-built photos attached	

C) Electrical & Lighting QA (Pre-Cover/Final)

Check	Item / Criteria	Record / Notes
<input type="checkbox"/>	Bathroom receptacles GFCI protected (NEC 210.8(A)); test recorded	
<input type="checkbox"/>	20 A bathroom branch circuit provided where applicable (NEC 210.11(C)(3))	
<input type="checkbox"/>	Luminaires location ratings confirmed: wet in showers, damp elsewhere (or local IP/UL listing as required)	
<input type="checkbox"/>	Equipment bonding/grounding verified per local code	
<input type="checkbox"/>	AFCI requirements checked per jurisdiction	
<input type="checkbox"/>	Submittal sheets attached for devices/fixtures (model, rating)	
<input type="checkbox"/>	Panel schedule updated; breaker ID recorded	
<input type="checkbox"/>	Inspector/supervisor sign-off: name/date _____	

Use with local code requirements. Parameters and thresholds may vary by jurisdiction.